FOR MYSORE STATE

VENUE 1950 (195) Departmen

Rs. SERIES.

G.O. NO. 1193

1193

20-04-1950.

Dated 20th April 1950

[Despatch Abstract.]

Grow More Food - New well Subsidy Scheme 1947-48 - Commencement and completion of wells - Last date prescribed extended to 31-12-49 and 30-6-50 respectively.

Copy to the Register

SPECIAL

Board of Revenue (Food Production).
Subject.

Food Production - New Well Subsidy Scheme 1947-48 Completion of wells - Extension of time till30-6-1950 - Proposals - submitted.

- -

Ref:No.F.P.I.3351/50-1,dated 28th March 1950.

From

Sri V.S.Hejmadi I.C.S.,
Commissioner of Food Production.

Sri N.S.Mani,I.C.S.,
Secretary to the Commissioner of Food Production.

Read: (1) From the Collector of South Kanara,Ref.C.1636/50-F.P.II dated 3-2-1950.
(2) From the Special Deputy Collector for wells,Nellore, Rc.72/50,dated 11-2-1950.
(3) From the Collector of Anantapur,L.Dis.B.3.2073/50, dated 11-2-1950.
(4) From the Collector of Chittoor,No.B6.3500/50, dated 17-2-1950.

***

The Government in their Memorandum No.34546-E/49-6,Revenue dated 22-11-1949 have granted extension of time till 31-12-1949 for the completion of wells subsidised under the 1947-48 Scheme. Some of the Collectors now represent that a numb r of wells under the 1947-48 Scheme were incomplete on 31-12-1949, that labour could not be secured between June and December due to intensive agricultural operations, that due to early break of monsoon, the water table was high and that the best seasen to undertake excavation of wells is from January to June . They have, therefore, recommended that a further extension of time till 30-6-1950 may be granted for the completion of the wells under the 1947-48 Scheme.

2. The monthly progress report for December 1949 shows that out of 47,103 wells subsidised under the 1947-48 scheme, 13,584 are in progress and 23,459 have been completed. Thus more than 25% of the wells subsidised are in progress and can be declared completed and made useful if extension of time is granted. In view of the above fact and for the reasons stated by the Collectors, the Board ~~of~~ recommends that the Government may be pleased to grant a final extensionof time till 30-6-1950 for the completion of wells subsidised under 1947-48 scheme and to fix the last date as 31-12-1949 for the commencement of well works.

Sd. xx xx
For Secretary.

To the Secretary to Government,Revenue Department,Fort St. George
Madras.

(True extract)

M.N.Bharathi
Superintendent.

nr.3/7

Abstract.

GROW MORE FOOD - New Well Subsidy Scheme 1947-48 - Commencement and completion of wells - Last date prescribed extended to 31-12-49 and 30-6-50 respectively.

- -

Revenue Department.

G.O.Ms.No.1193. Dated 20thApril 1950.

Read the following:

From the Board of Revenue F.P.I.3351/50-1 dated 28-3-50.

READ again:- Memo.No.34546E/49-6 dated 22-11-49.

***

ORDER:-

In the circumstances reported in the reference read above the Government accept the recommendation of the Board of Revenue and direct that the time for completion of well works subsidised under the N.W.S.S.1947-48 be extended till 30-6-1950 and that the last date of commencement of works under the scheme which expired on 31-1-1949 be extended till 31-12-49. The Board is also requested to instruct the collectors to make it known to the grantees that these dates are final and that no further extension of time will be granted.

(By Order of His Excellency the Governor)

K.M.Unnithan.
Secretary to Government.

To

The Board of Revenue (Food Production).
Copy to all Collectors except collector of Madras.
Copy to Finance Department.
Copy to Accountant General through Finance Department.
" to D.A.
" to D.I.& C.
" to the Secretary,H.R.E.Board.
" to Rayalaseema Devt. Board.
" to the Development Department.
" to the Food and Agriculture Department.

(True copy)

M.V.Bharadhi
Superintendent.

nr.3/7

AR 47